



ANDOVER TOWN COUNCIL

SIDS positioning report – March 2024

Site no.	Road	Lamppost Ref	Post needed?	What3words	Approvals					Comments
					Planning	Contractor	HCC	Contract	In use?	
1	Walworth Road	LC 38	-	///organist.feuds.goggle	✓	✓	✗	✓	✗	Not approved by Enevero 22/08/2022
2	London Road	LC 16A	-	///repaid.storage.scariest	✓	✓	✓	✓	✓	n/a
3	Winchester Road	LC 28	-	///signature.captions.pressing	✓	✓	✓	✓	✓	n/a
4	Salisbury Road	LC 32	-	///distanced.indirect.detail	✓	✓	✓	✓	✓	n/a
5	Weyhill Road	LC 62	-	///grades.depths.correctly	✓	✓	✓	✓	✓	n/a
6	Smannell Road	LC6 recommended instead LC5	No	///dupe.above.sock	✓	✓	✓			Pending HCC contract
7	Smannell Road	LC27	No	///playroom.hiring.unwound	✗	✗	✗	✗	✗	n/a
8	Smannell Road	LC30	No	///take.passage.piled	✓	✓	✓			Pending HCC contract
9	Saxon Way	LC48 recommended instead LC4A	No	///smuggled.polygraph.vegans	✓	✓	✓			Pending HCC contract
10	Saxon Way	LC4A not recommended	Extension needed	LC48 being progressed as alternative as LC4A not recommended.	✓	✓	✗	✗	✗	
11	Charlton Road	LC15	No	///truly.loaded.rolled	✓	✓	✓			Pending HCC contract
12	Old Winton Road	LC6	No	///boots.potato.maybe	✓	✓	✓			Pending HCC contract

SID forward visibility – 20mph speed limit is a minimum of 60m, 30mph speed limit is a minimum of 90m and 40mph is a minimum of 120m

The site must be inside the speed limit and the SID is not to be placed upon the entry sign to the speed limit.



ANDOVER TOWN COUNCIL

SIDS positioning report – March 2024

Site no.	Road	Lamppost Ref	Post needed?	What3words	Approvals					Comments
					Planning	Contractor	HCC	Contract	In use?	
13	Old Winton Road	LC7 facing south only	No	///hope.decks.prom	✓	✓	✓			Pending HCC contract
14	The Avenue	?	?	Gas works on The Avenue currently prohibits further action on this. Due to end 24 March 2024. Will be revisited on the 25 March 2024 Planning Committee Meeting.						Not required yet Update: List of all lamp columns in The Avenue given by Cllr Z Brooks 18.09.2023.
15	Vigo Road	LC6 (outside number 115) Or Waiting Restriction post opp LC 3	No	n/a	X	✓	✓		X	:PC 194/01/24 - Planning Committee considered the proposed locations and considered Vigo Road to not be a high priority – No Further Action at this point.
16	River Way	LC7	No		✓	✓	✓			PC 123/10/23a Pending HCC approved 8/2/24 Pending contract
17	Anton Road	10 Anton Road	Yes	///plot.spring.apron	✓	✓	✓			PC 123/10/23a HCC approved Extension post ordered (delivery estimate Aug 2024)
18	Picket Piece	Extension to warning sign outside Easton House.	Yes	///irritable.secretly.revised	✓	✓	✓			PC 093/09/23b HCC approved Extension post ordered (delivery estimate Aug 2024)
19	Picket Piece	1 Walworth Rd	No	n/a	X	✓			X	PC 093/09/23b Not approved by Planning

SID forward visibility – 20mph speed limit is a minimum of 60m, 30mph speed limit is a minimum of 90m and 40mph is a minimum of 120m

The site must be inside the speed limit and the SID is not to be placed upon the entry sign to the speed limit.



ANDOVER TOWN COUNCIL

SIDS positioning report – March 2024

Site no.	Road	Lamppost Ref	Post needed?	What3words	Approvals					Comments
					Planning	Contractor	HCC	Contract	In use?	
20	Junction Road	LC 22	No		x	✓			x	PC231/03/24 Planning Committee considered the proposed location and found Junction Road to not be a priority as cars parked on road are naturally traffic calming. No Further Action at this point
21	Walworth Road	LC33	No						x	Was originally approved but overgrown foliage restricted use. Alternative has been found (see number 18)
22	Columbus Way		Yes							Contractor asked for optimal location for post (no existing columns in area)
23	London Road		Yes							Contractor asked for optimal location for post (no existing columns in area)
Extra information given by Contractor										

SID forward visibility – 20mph speed limit is a minimum of 60m, 30mph speed limit is a minimum of 90m and 40mph is a minimum of 120m

The site must be inside the speed limit and the SID is not to be placed upon the entry sign to the speed limit.